LI ONTARIO



CENTRAL YORK PICKERING AREAS WATER AND SEWAGE SYSTEMS

Project Development Branch

February, 1974



Ministry of the Environment

The Honourable William G. Newman, Minister

Everett Biggs, Deputy Minister Copyright Provisions and Restrictions on Copying:

This Ontario Ministry of the Environment work is protected by Crown copyright (unless otherwise indicated), which is held by the Queen's Printer for Ontario. It may be reproduced for non-commercial purposes if credit is given and Crown copyright is acknowledged.

It may not be reproduced, in all or in part, for any commercial purpose except under a licence from the Queen's Printer for Ontario.

For information on reproducing Government of Ontario works, please contact ServiceOntario Publications at copyright@ontario.ca

MINISTRY

OF THE

ENVIRONMENT

ONTARIO

CENTRAL YORK - PICKERING AREAS

WATER

AND

SEWAGE

SYSTEMS

PROJECT DEVELOPMENT BRANCH

FEBRUARY, 1974

PROJECT NOS. 1-0106-67 5-0039-67

BACKGROUND

The following summary outlines, in chronological order, the involvement of the former Ontario Water Resources Commission and now the Ministry of the Environment in the development of projects relative to the provision of major water and sewage works to service the area immediately north and east of the Municipality of Metropolitan Toronto.

In 1965, realizing the potential development in the area would likely create problems with respect to the availability of water and sewage services, the OWRC undertook an evaluation of the ground water sources and the long-term capabilities of the Humber, Don and Rouge Rivers as receiving streams.

The basic conclusions of these studies were:

- No further upstream sewage treatment plants should be permitted on the Humber, Don and Rouge Rivers;
- Ground water is not available in sufficient quantities to accommodate the expected growth in the southern portions of the study area;
- 3. The Metropolitan Toronto water supply system should be extended to serve the area north of Metropolitan Toronto; and

4. A trunk sewer system should be provided to direct sewage flows from the study area north of Metropolitan Toronto to a sewage treatment plant east of Metropolitan Toronto on the shore of Lake Ontario.

These conclusions established the basic criteria for all subsequent water and sewage studies undertaken by the Commisssion.

In 1966, the Commission engaged the consulting engineering firm of Gore & Storrie Limited to prepare an engineering report on the water and sewage servicing requirements of the areas adjacent to Metropolitan Toronto included within the watersheds of the Humber, Don and Rouge Rivers.

The Gore & Storrie report was completed in mid

1967 and outlined a system of water and sewage works, together
with capital costs.

In October of 1969 a proposal was presented to senior officials of the affected municipalities. This proposal was submitted on the basis that water and sewage services would be provided to the study area based on Provincially-financed systems with the recovery of costs on a user basis. This necessitated a finalization of area planning and population projections.

In 1970 the Province released a report entitled Design for Development, the Toronto-Centred Region which established the basis of overall planning for the area.

On January 1, 1971, the Regional Municipality of York was formed.

On January 1, 1974, the Regional Municipality of Durham was formed.

In August of 1971, a further report entitled

A Status Report on the Toronto-Centred Region was released

by the Ontario Government. This report provided target

population figures for the Central York and southwest

Pickering areas. Direct reference to the report best

defines our present status.

"On the basis of these population
allocations, the Ontario Water Resources
Commission has been instructed to explore
the possibilities and costs of a major

servicing scheme in the Central York area."

Subsequently, Gore & Storrie were appointed to revise their previous report on the basis of the target population figures provided by the Government and to submit their report early in 1972.

On February 29, 1972, "The Report on Water and Sewage Systems - Central York Service Area" was submitted

to the then Ontario Water Resources Commission by Gore & Storrie Limited. After the Commission was put in receipt of this report, the Federal and Provincial Governments in March of 1972 announced the proposal to construct a new airport in North Pickering and the population projection for the North Pickering Community was increased to 200,000. An addendum report on the water and sewage systems was prepared and submitted by Gore & Storrie to the Ministry of the Environment on May 18, 1972. This addendum report reflected the changes necessary as a result of the proposed North Pickering Community and airport development. Following receipt of the addendum to the report the Ministry of the Environment prepared a summary report and financial analysis outlining proposed timing, phasing of construction, cost of service and an outline of necessary action to finalize service agreements between the various participating municipal bodies. This summary report and proposal were announced in the Provincial Legislature on June 16, 1972. Following that announcement, a press release was made by the Honourable Darcy McKeough, then Minister of Treasury, Economics and Intergovernmental Affairs and the Honourable James Auld, Minister of the Environment, at which time copies were made available to officials and all interested parties.

In November, 1972, James F. MacLaren, Consulting
Engineers were engaged as prime consultants to refine the
major elements of the Project. Simultaneously Proctor
& Redfern were retained to recommend a site for the Water
Pollution Plant near the mouth of Duffin Creek.

The effect of both these reports was to confirm the project. Subsequently this Ministry has worked to refine the projects through a series of meetings with the affected municipalities. Several Consulting Engineers have been engaged to prepare detailed engineering drawings for the major elements of the sewage facilities. A hearing before the Environmental Hearing Board relative to approval of a plant site is in progress.

The project, as presently envisaged, would provide service to the former Township of Pickering, the Village of Pickering, the Town of Ajax (now incorporated into the Regional Municipality of Durham as of January 1, 1974) the proposed North Pickering Development Complex and those portions of the Regional Municipality of York that lie in the southerly portion of the Region. Construction of the sewage portion of the project would remove from service some nine (9) existing sewage treatment plants, six (6) of which are tributary to existing water courses that flow through Metropolitan Toronto, and three tributary to Lake Ontario in the Pickering Area.

Conclusions

The development of these projects over the last seven years has been delayed several times. This had led to a continuously mounting pressure for urban serviced land in the area. The projects were originally proposed to resolve difficult servicing problems in the Central York area. Realizing their significance, the Government directed that the projects be coordinated with the Provincial development concept for the area and also with the development of the new airport. It must be emphasized therefore that these projects can no longer be considered as the proposals of a single Ministry of the Government but rather as major Provincial undertakings which will in fact materially reduce major sources of pollution from urban watercourses, direct growth and development as intended in the Toronto-Centred Region Concept both north and east of Metropolitan Toronto, materially reduce the pressures for serviced land for housing, permit the servicing of the North Pickering Development complex east of Metropolitan Toronto, and finally, as originally intended, resolve the difficult servicing problems in the Central York Area.

BASIS OF PROPOSAL

(a) Area of Study

These proposals are submitted on the basis of water and sewage services for the areas as more specifically set out in the body of the brief and as shown in Fig. No. 1.

(b) Population

For the purposes of designing the South Central
York Servicing Project, the total population target for the
Region of York, as proposed in the "Submission by the Regional
Municipality of York on the Toronto-Centred Region Concept"
was employed. This figure, together with an appropriate allowance
for industrial development, was used for servicing design
purposes. The population target for shorter-term planning
purposes, with corresponding targets for the various communities
in South Central York, will be determined during the next twelve
to eighteen months from detailed study of the communities as
part of the Regional Municipality of York's official planning
process. The projected populations for the urban and industrial
areas to be serviced are shown in Table 1. They represent,
at best, the current information available, but are subject
to refinement as outlined above.

In a similar fashion, population allocations for the south west portion of the Regional Municipality of Durham are based on available current information.




TABLE 1
Population Projections for Intermediate Years

	1970	1975	1980	1985	1990	1995	Ultimate
Woodbridge	2,500	6,000	9,500	13,000	16,500	20,000	20,000
Maple	1,200	1,960	2,720	3,480	4,240	5,000	10,500
North Metro Fringe	16,000	23,500	34,700	50,000	70,000	95,000	136,000
Newmarket	19,000	22,500	26,000	29,500	33,000	36,000	44,000
Aurora	10,000	14,000	17,500	21,000	24,500	28,000	31,000
Oak Ridges	4,700	4,760	4,820	4,880	4,940	5,000	6,500
Richmond Hill	28,000	35,910	43,610	51,410	59,210	67,000	105,000
Markham-Unionville	10,000	16,000	22,000	28,000	34,000	40,000	63,000
North Pickering Community Development Complex	-	-	7,500	25,000	70,000	125,000	200,000
Southwest Pickering*	33,500	43,000	60,000	87,500	112,500	149,360	186,600
TOTAL	124,900	167,630	228,350	313,770	428,890	570,960	802,600

^{*} Southwest Pickering totals exclude the West Rouge area but incorporate Pickering Village and Ajax totals

(c) Sewage Proposal

It is proposed that all sewage from local sanitary sewer systems in each urban node be collected by means of a trunk sewer system consisting of pumping stations, forcemains, gravity sewers and tunnels directing the total flow to a water pollution control plant to be located in the Regional Municipality of Durham in the vicinity of Duffin's Creek and discharging fully—treated effluent to Lake Ontario.

In order to provide serviced land as quickly as possible following agreement by the participants, three interim connections to the Metropolitan Toronto Sewage System are planned for along Steeles Avenue at its intersection with Dufferin, Bayview and Leslie Streets. In addition, this Ministry will examine other means of increasing plant throughput pending completion of the main trunk sewer and treatment plant. See Figure II for the scope and staging of the sewerage scheme. (d) Water Proposal

It is proposed that water be supplied from the Metropolitan Toronto system by the following methods:

- (i) Direct connections to the Metropolitan

 Toronto system of trunk mains where


 adequate pressure is available to meet

 the requirements of the local needs.
- (ii) A system of pumping stations, reservoirs

and trunk supply mains serving an urban node at service pressure.

(iii) By a combination of direct connections and continuation in service of present production facilities where existing quality and capacity are adequate.

See Figure III for the scope and staging of the water distribution scheme.



SEWAGE WORKS

(a) Existing Conditions

(i) Central York

At present, there are eight sewage treatment plants located north of Steeles Avenue. Six plants discharge treated sewage effluent to small watercourses that flow through Metropolitan Toronto to Lake Ontario. Two flow northerly to Lake Simcoe.

(ii) Pickering Area

At present, there are three sewage treatment plants located east of Metropolitan Toronto. Two of these plants discharge treated sewage effluent into Duffin Creek and thence to Lake Ontario. One plant discharges directly to the Lake.

(b) Construction Programme

It is proposed to construct the system in stages to provide for; -

- (i) Immediate relief in those areas where overloading of existing facilities is greatest.
- (ii) Minimization of capital expenditure during the early years when population is low in relation to ultimate.

(c) Capital Works

(i) Stage I (prior to 1975)

Interim connections from Central York to existing Metropolitan Toronto sewers include:

- along West Don River from the West Don W.P.C.P.

 to Steeles Ave. (Maple Collector), then along
 the valley south from Steeles Ave. to the existing Metro Toronto sewer.
- along the East Don River from John St. W.P.C.P. to Steeles Ave. at Bayview Ave. (Bayview Collector)
- along the East Don River from Langstaff Rd. to the John St. P.S. (North Don Collector)
- from Yonge St. north of Hwy. 7 to approximately 3,000' south of Hwy. 7 (Central Collector)
- along the East Don River from the German Mills

 Transmission Sewer to an existing Region of York sewer
 just south of John St. (Leslie Collector)
- along the East Don River from the existing Richmond
 Hill W.P.C.P. to the South-East Transmission Trunk
 (German Mills Transmission Section)

This stage also marks the beginning of construction of major works along the eventual sewer alignment east of those above connections:

- commencement of the 401 - South-West Pickering
Collector

. 12 .

- commencement of the South-East Transmission Trunk
along easements and road allowances from the
Duffin Creek W.P.C.P. north and westerly

- continuance of the use of the existing sewage
 treatment plants at Newmarket, Aurora, Unionville,
 Markham, Pickering Village, Ajax and the Township
 of Pickering
- Baif, West Don, John St. and Richmond Hill plants
 must also continue to operate with excess flows
 only carried to Metro trunks
- acquisition of all affected existing sewage treatment works
- acquisition of property required for new construction

 The total estimated cost for Stage I is \$11,235,000.

(c) Capital Works

(ii) Stage II (1975-1980)

- discontinuance of sewage flow to Metropolitan Toronto

 upon completion of the six-year time period as set

 out in the York Region Metropolitan Toronto Ministry

 of the Environment agreement
- construction of a 32 MGD water pollution control plant near the mouth of the Duffin Creek
- completion of the main trunk sewer (South-East
 Transmission Section)
- commencement of the Woodbridge Collector system
- construction of the South-West Collector system
- construction of the Bayview Collector system

- construction of the Leslie Collector system
- completion of the 401 South-West Pickering
 collector system
- construction of the Ajax and Pickering Village collector systems
- construction of the John St. Transmission Section
- construction of the Maple Collector system

 The total estimated cost for Stage II is \$71,865,000.

(c) Capital Works

(iii) Stage III (1980-1985)

Stage III works provide for: -

- full outlet capacity for Newmarket, Aurora and
 Oak Ridges, ie. Collector section to direct sewage
 southerly to the main trunk sewer system
- commencement of construction of the North
 Pickering Collector system
- completion of the 2nd 32 MGD module at the Duffin Creek W.P.C.P.

The total estimated cost for Stage III is \$32,828,000.

(c) Capital Works


(iv) Stage IV 9 1985-1993)

Stage IV works provide for: -

- completion of the Woodbridge Collector system
- completion of the North Pickering Collector system

 completion of the 3rd 32 MGD module for the Duffin's Creek W.P.C.P.

The total estimated cost for Stage IV is \$23,447,000.



WATER WORKS

(a) Existing Conditions

(i) Central York

The existing development in the Central York Area is supplied with ground water. The total existing well supply capacity is approximately 15 MGD. The raw water is very hard, high in alkalinity and in some cases contains excessive amounts of iron.

(ii) Pickering Area

The existing development in southwest Pickering is presently supplied from a 3.75 MGD water purification plant on the north shore of Lake Ontario at the south end of Brock Road. Ajax and the Village of Pickering are supplied from a 5 MGD water purification plant located on the north shore of Lake Ontario near the foot of Harwood Avenue South.

(b) Construction Programme

It is proposed to construct the system in stages to provide for; -

- (i) Immediate relief in those areas of Central York where supply from existing facilities is inadequate.
- (ii) Minimization of capital expenditures during the early years by a combination of new facilities and utilization of existing works where capacity is known to exist.

(c) Capital Works

(i) Stage I (1975-1978) & Stage I (1978-1980)

Stage I works provide for the construction of immediate facilities in Central York to provide for; -

- Woodbridge, Highway 400 and Steeles Avenue areas
- Maple area
- portions of North Metro Fringe
- southwest Richmond Hill area
- Markham-Unionville areas
- initial stage of the North Pickering Community

 Development Project
- acquisition of property for new construction

 Existing ground water sources will be phased out of operation during this period. The Towns of Newmarket and Aurora, as well as the Community of Oak Ridges, will not be serviced from Metropolitan Toronto.

The total estimated cost for Stage I is \$27.184.000.

(ii) Stage II (1980-1985)

Stage II provides additional works to complete
the water supply system for Central York and Pickering and to
extend a supply of Metropolitan Toronto water to the Town of
Ajax. During this stage, service to the southwest Pickering
area as well as Pickering Village is also completed. The
Pickering and Ajax water purification plants can be phased out

of operation in this stage. The total estimated cost of Stage II is \$10,970,000.

(iii) Stage III (1985 - ultimate)

Stage III provides for the completion of the water supply system for the North Pickering Community Development Complex.

The total estimated cost of Stage III is \$7,550,000.

BASIS OF ANALYSIS

(a) Capital Costs (Summary)

(i)	Sewage Works						
	STAGE I	\$ 11,235,000.					
	STAGE II	\$ 71,865,000.					
	STAGE III	\$ 32,828,000.					
	STAGE IV	\$ 23,447,000.					
	TOTAL	\$139,375,000.					
(ii)	Water Works						
	STAGE I	\$ 27,184,000.					
	STAGE II	\$ 10,970,000.					
	STAGE III	\$ 7,550,000.					
	TOTAL	\$ 45,704,000.					

The financial analysis has been undertaken for the 20-year period beginning in 1974 and ending in 1993. Construction costs are based on 1974 dollars.

(b) Acquisitions

An allowance for eight million dollars (\$8.0 million) has been included in the financial analysis for the service rates for the assumption of that portion of the applicable debt for the existing water pollution control and water production, treatment and storage facilities now the responsibility of the Regional Municipality of York, the Township of Pickering,

Pickering Village and Village of Ajax.

Local water distribution works and sub-collector systems for sewage will remain the responsibility of the respective existing authorities.

(c) Population, Water and Sewage Flows

The analyses are based on the following population projections and water usage.

(i) Sewage Works

	1975	1985	1993	1995
Population served	120,370	303,770	503,778	560,360
Daily flow (M.G.)	14.0	49.6	91.6	105.3
Per capita flow (gpcd)	71.0	75.0	78.2	79.0
Annual flow (M.G.)	5,110	18,104	33,434	38,435
(ii) Water Works				
	1975	1985	1993	1995
Population served	126,370	258,390	447,402	501,360
Daily flow (M.G.)	10.1	25.8	52.8	59.2
Per capita flow (gpcd)	80.0	100.0	118.0	118.0
Annual flow (M.G.)	3,687	9,417	19,272	21,608
(1) 0				

(d) Operating Cost

The financial analyses are related to all of the works being completely owned and operated as Provincial works under the Ontario Ministry of the Environment and the proposed rates include amortization of capital expenditures at current rates of interest, together with all operating costs.

(e) Financial Assistance

The proposed rates include financial assistance by the Province of Ontario in an amount of approximately 15% of the gross capital cost of Stage I and Stage II. C.M.H.C. assistance has also been applied to all stages of the project at the usual loan rate (66% of all eligible works) with a 25% forgiveness factor.

(f) Proposed Rates

(i) Sewage Service

The proposed rate for sewage service if 65.0 cents per 1,000 gallons and includes for the anticipated charges from Metropolitan Toronto for interim service.

(ii) Water Service

The proposed rate for water service is 35.0 cents

per 1,000 gallons exclusive of any charges related to the cost

of purchasing water from the Municipality of Metropolitan Toronto.

CONDITIONS OF AGREEMENT

The financial proposals are on the basis of full participation by municipalities for both water and sewage services. The rates are based on the expected population projections and unit rates of water consumption and sewage flow as listed.

The proposed agreements between the municipalities and this Ministry for water and sewage services will provide for rate revisions at specific periods which will allow any adjustment in rate that may be necessary due to variations in the capital costs, cost of operation and future construction programmes.

Subject to limitations imposed by planning authorities, each of the municipalities shall supply to the Ministry each year a report related to the municipality's requirements for water and sewage services for the subsequent 3-year period. Subject to the condition noted, the Ministry will attempt to provide water and sewage services sufficient to meet the three-year requirements as specified in the reports by the municipalities.

FUTURE DEVELOPMENT OF PROGRAMMES

If the municipalities, after reviewing the proposals presented in this brief, agree in principle with the concept, the Ministry will prepare a form of agreement and submit it together with supporting financial information to the individual municipalities for further action.

Subsequent to the form of agreement being satisfactory, the municipalities must then establish the method by which the annual charges to the Ministry are to be recovered. The associated by-laws, together with by-laws authorizing execution of an agreement with the Ministry will then constitute application to the Ontario Municipal Board which will be made directly by the Ministry. The approval of the Board will authorize the execution of the agreement between the Ministry and the municipalities and subject to receiving the approval of the Provincial Cabinet and formal execution of the agreement, the work will be placed under final design.